

# FIELD INSPECTION REPORT

|                        |                                            |              |       |
|------------------------|--------------------------------------------|--------------|-------|
| Date of Inspection :   | 12/12/20                                   | District:    | 6949  |
| Division :             | IMAMGANJ                                   | Length (km): | 0.750 |
| Name of the Road:      | Mushanhari to Bangadohri                   |              | GTSNY |
| Scheme/Programme:      | MAINTENANCE                                |              |       |
| Package No.:           |                                            | Road Id No.: |       |
| Status of the Project: | Ongoing/Completed/Under Maintenance        |              |       |
| Work is a case of:     | New Connectivity/Up gradation/ Maintenance |              |       |

| Sl. No. | Parameters to be checked                                                                                             | Remarks               |
|---------|----------------------------------------------------------------------------------------------------------------------|-----------------------|
| 1.      | Pavement                                                                                                             |                       |
| a)      | Road Junction condition                                                                                              | S/U — S               |
| b)      | Condition of Surfacing                                                                                               | S/U — S               |
| c)      | Riding Quality                                                                                                       | S/U — S               |
| d)      | Road Camber                                                                                                          | S/U — N/A             |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No                |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No                |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | Yes/No rain cut found |
| 2.      | Cross Drainage                                                                                                       |                       |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/                |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/ — N/A          |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U — N/A         |
| 3.      | Road Furniture                                                                                                       |                       |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones Pavement road markings are provided and maintained | Yes/No                |
| 4.      | Compliance History                                                                                                   |                       |
| a)      | Status of ATR's & any others                                                                                         |                       |

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

(SRI)

12.12.20  
(Signature)

NAME:

Niraj Kumar Singh  
AE RWD Work Division  
Imamganj.