

FIELD INSPECTION REPORT

Date of Inspection :	15/12/2020	District:	Samaspur
Division :	Dalsingganj	Length (km):	1.95
Name of the Road:	To 2 Harsingpur Rajput Tola bhstra Tola		
Scheme/Programme:	MAINTENANCE MR		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance Under maint		
Work is a case of:	New Connectivity/Up gradation/ Maintenance Maint		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S/U	
b)	Condition of Surfacing	S/U U	
c)	Riding Quality	S/U U	
d)	Road Camber	S/U U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No No	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No -	
g)	Compaction of flank/slope & raincuts if any	Yes/No Rebuilt	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	NA
c)	Condition of railings/slab/approach for Bridges	S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No No	
4.	Compliance History		
a)	Status of ATR's & any others	No	

Overall Rating :

Satisfactory (S)	X
Satisfactory but requires Improvement (SRI)	X
Unsatisfactory (U)	U

Samir Kumar
(Signature) 15/12/2020

NAME: Samir Kumar

DESIGNATION: E.E