

FIELD INSPECTION REPORT

Date of Inspection : 15/12/2020	District: Purnea
Division : Barisi	Length (km): 0.974 KM
Name of the Road: Lal toli to Bada lal toli	
Scheme/Programme:	MAINTENANCE
Package No.:	Road Id No.:
Status of the Project:	Ongoing/Completed/Under Maintenance
Work is a case of:	New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	Yes/No ✓
g)	Compaction of flank/slope & raincuts if any	Yes/No ✓
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U ✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U ✓
c)	Condition of railings/slab/approach for Bridges	S/SRI/U ✓
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓
4.	Compliance History	
a)	Status of ATR's & any others	No

Overall Rating :

Satisfactory (S)	- SRI -
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

* Road is damaged in some ch. due to flood, except the part which is damaged from flood, rest part of road is satisfactory. Culvert is not painted. DPR of reformation part is getting ready.

Gaurav Kumar
(Signature) 15/12/2020

NAME: GAURAV KUMAR

DESIGNATION: ASSISTANT ENGINEER