

# FIELD INSPECTION REPORT

|                                                               |                       |
|---------------------------------------------------------------|-----------------------|
| Date of Inspection : 15/12/2020                               | District: Purnea      |
| Division : RWD Works Div Balsei                               | Length (km): 0.419 KM |
| Name of the Road: T1 NH31 to Charaiya                         |                       |
| Scheme/Programme: MAINTENANCE                                 |                       |
| Package No.:                                                  | Road Id No.:          |
| Status of the Project: Ongoing/Completed Under Maintenance    |                       |
| Work is a case of: New Connectivity/Up gradation/ Maintenance |                       |

| Sl. No.   | Parameters to be checked                                                                                             | Remarks        |
|-----------|----------------------------------------------------------------------------------------------------------------------|----------------|
| <b>1.</b> | <b>Pavement</b>                                                                                                      |                |
| a)        | Road Junction condition                                                                                              | ✓/U            |
| b)        | Condition of Surfacing                                                                                               | ✓/U            |
| c)        | Riding Quality                                                                                                       | ✓/U            |
| d)        | Road Camber                                                                                                          | ✓/U            |
| e)        | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | ✓/No           |
| f)        | Contraction Joints provided or not (CC Pavement)                                                                     | ✓/No           |
| g)        | Compaction of flank/slope & raincuts if any                                                                          | ✓/No           |
| <b>2.</b> | <b>Cross Drainage</b>                                                                                                |                |
| a)        | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U } N.A. |
| b)        | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U        |
| c)        | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U        |
| <b>3.</b> | <b>Road Furniture</b>                                                                                                |                |
| a)        | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | ✓/No           |
| <b>4.</b> | <b>Compliance History</b>                                                                                            |                |
| a)        | Status of ATR's & any others                                                                                         |                |

Overall Rating :

|                                             |   |
|---------------------------------------------|---|
| Satisfactory (S)                            | S |
| Satisfactory but requires Improvement (SRI) |   |
| Unsatisfactory (U)                          |   |

*[Signature]*  
15/12/2020  
(Signature)

NAME: Rakesh Kumar  
DESIGNATION: Assistant Engineer