

FIELD INSPECTION REPORT

Date of Inspection :	15-12-2020	District:	Salem
Division :	Changara 1	Length (km):	4.950 Km
Name of the Road:	NH19 to Kurai Changara more		
Scheme/Programme:	MAINTENANCE	MMGSY (WB)	
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S/U	
b)	Condition of Surfacing	S/U	
c)	Riding Quality	S/U	
d)	Road Camber	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	N/A
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	
g)	Compaction of flank/slope & raincuts if any	Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	
c)	Condition of railings/slab/approach for Bridges	S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	U

[Signature]
15-12-2020
JE

(Signature)

NAME:

DESIGNATION: