

FIELD INSPECTION REPORT

Date of Inspection : 15/12/2020		District: Pune	
Division : RWD Works Div. Baisi		Length (km): 0.845 KM	
Name of the Road: Puanagori Dakshin tola to Puanagori Paschim tola Farukh Kechai			
Scheme/Programme:		MAINTENANCE	
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance	
Work is a case of:		New Connectivity/Up gradation/ Maintenance	
Sl. No.	Parameters to be checked		Remarks
1.	Pavement		
a)	Road Junction condition		S/U
b)	Condition of Surfacing		S/U
c)	Riding Quality		S/U
d)	Road Camber		S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.		Yes/No
f)	Contraction Joints provided or not (CC Pavement)		Yes/No
g)	Compaction of flank/slope & raincuts if any		Yes/No
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting		S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts		S/SRI/U
c)	Condition of railings/slab/approach for Bridges		S/SRI/U
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained		Yes/No
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	

(Signature)

NAME: Rakesh Kumar
DESIGNATION: Assistant Engineer.