

# FIELD INSPECTION REPORT


Date of Inspection : 11-12-2020		District: NAWADA	
Division : RATAULI		Length (km): 0.950 km	
Name of the Road: BHATTABILWA TO KHANDURA			
Scheme/Programme: MAINTENANCE		Under 5 yrs (mmgsy)	
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance	
Work is a case of:		New Connectivity/Up gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	<b>Pavement</b>	
a)	Road Junction condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓Yes/No
g)	Compaction of flank/slope & raincuts if any	✓Yes/No
2.	<b>Gross Drainage</b>	
a)	Condition of head walls in Hume pipe culverts including its painting	✓S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	<b>Road Furniture</b>	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No
4.	<b>Compliance History</b>	
a)	Status of ATR's & any others	N/A

Overall Rating :

Satisfactory (S)	"S"
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

  
 11-12-2020  
 (Signature)

NAME: SUMAN-KUMAR

DESIGNATION: ASSISTANT-ENGINEER