


FIELD INSPECTION REPORT

| | | |
|--|--|--|
| Date of Inspection : 16/12/20 | | District: Saharsa |
| Division : Saharsa | | Length (km): 6.40 K.m. |
| Name of the Road: Dhanuk Chauk to Handlati | | |
| Scheme/Programme: | | MAINTENANCE |
| Package No.: | | Road Id No.: 20904308096 |
| Status of the Project: | | Ongoing/Completed/Under Maintenance |
| Work is a case of: | | New Connectivity/Up gradation/ Maintenance |

| Sl. No. | Parameters to be checked | Remarks |
|---------|--|-----------|
| 1. | Pavement | |
| a) | Road Junction condition | ✓ S/U |
| b) | Condition of Surfacing | ✓ S/U |
| c) | Riding Quality | ✓ S/U |
| d) | Road Camber | ✓ S/U |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. | Yes/No ✓ |
| f) | Contraction Joints provided or not (CC Pavement) | Yes/No ✓ |
| g) | Compaction of flank/slope & raincuts if any | ✓ Yes/No |
| 2. | Cross Drainage | |
| a) | Condition of head walls in Hume pipe culverts including its painting | ✓ S/SRI/U |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts | ✓ S/SRI/U |
| c) | Condition of railings/slab/approach for Bridges | S/SRI/U ✓ |
| 3. | Road Furniture | |
| a) | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | ✓ Yes/No |
| 4. | Compliance History | |
| a) | Status of ATR's & any others | |

Overall Rating :

| | |
|---|-----|
| Satisfactory (S) | |
| Satisfactory but requires Improvement (SRI) | SRI |
| Unsatisfactory (U) | |


 16/12/20
 (Signature)

NAME:

ASHOK KUMAR

DESIGNATION:

Executive Engineer