

FIELD INSPECTION REPORT

Date of Inspection : 15/12/20		District: Saharsa
Division : Saharsa		Length (km): 3.5 km
Name of the Road: Menha to Khadiapur		
Scheme/Programme: MAINTENANCE		
Package No.:		Road Id No.: 20904308097
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/Up gradation/Maintenance		
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U N-A
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U N-A
c)	Condition of railings/slab/approach for Bridges	S/SRI/U N-A
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	

Ashok
16/12/20
(Signature)

NAME: ASHOK KUMAR

DESIGNATION: Executive Engineer.