

FIELD INSPECTION REPORT

Date of Inspection : 16.12.2020 District: Belthah
 Division : R.W.D. Work. Dir. Belthah Length (km): - 2km
 Name of the Road: Amwa manghar to Farwa path
 Scheme/Programme: MAINTENANCE
 Package No.: Road Id No.:
 Status of the Project: Ongoing Completed Under Maintenance - M/R 3054
 Work is a case of: New Connectivity Up gradation Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition — S	S/U
b)	Condition of Surfacing — Partially of hole in D.T. portion — U	S/U
c)	Riding Quality — S	S/U
d)	Road Camber — S	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any — raincut 2/10	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls. Slab in RCC culverts — painting SRI	S/SRI/U
c)	Condition of railings slab approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards informative cautionary Board km & 200m stones Pavement road markings are provided and maintained	Yes/No
4.	Compliance History — Board painting km/200m/10	
a)	Status of ATR's & any others — NO	

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	

NAME: Ratnesh Paswan

DESIGNATION: Executive Engineer

21/12/20
 (Signature) 16.12.

CC Pavement
 not provided