

FIELD INSPECTION REPORT

| Date of Inspection : 16/12/2020 | | District : Katihar | |
|--|---|---|-----------|
| Division : Katihar | | Length (Km) : 2.053 | |
| Name of the Road : Nawada to Baghawa Kol Under MMGSY-BEN | | | |
| Scheme/Programme : | | Maintenance | |
| Package No. : | | Road ID No. : 21105512034 | |
| Status of the Project : | | Ongoing/Completed/Under Maintenance | |
| Work is a case of : | | New Connectivity/Up gradation/Maintenance | |
| Sl. No | Parameters to be Checked | | Remarks |
| 1). | Pavement | | |
| a) | Road Junction condition | | |
| b) | Condition of Surfacing | | S/U S |
| c) | Riding Quality | | S/U S |
| d) | Road Camber | | S/U S |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. | | S/U S |
| f) | Contraction Joints provided or not (CC Pavement) | | Yes/No S |
| g) | Compaction of Flank/Slope & Raincuts if any | | Yes/No S |
| 2). | Cross Drainage | | Yes/No S |
| a) | Condition of Head walls in Hume Pipe Culverts including its painting | | S/SRI/U S |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts. | | S/SRI/U S |
| c) | Condition of Railings/Slab/Approach for Bridges | | S/SRI/U S |
| 3). | Road Furniture | | S/SRI/U S |
| a) | Whether sign boards/Informatory/Cautionary Board/km & 200 m stones/Pavement road markings are provided and maintained | | Yes/No S |
| 4). | Compliance History | | |
| a) | Status of ATR's & any others | | N.A. |

Overall Rating :

| | |
|---|---|
| Satisfactory (S) | S |
| Satisfactory but requires Improvement (SRI) | |
| Unsatisfactory (U) | |
| Status : | |

Name : Chandrakus Kumar

Designation : E.E.

RWD, Works Division, Katihar

(Signature) 16/12/2020