


FIELD INSPECTION REPORT


Date of Inspection : 16.12.2020		District: DARBHANGA
Division : BENIPUR		Length (km): 3.35 km
Name of the Road: To 1 TO Harayampur.		
Scheme/Programme: MAINTENANCE		
Package No.:		Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance ✓		
Work is a case of: New Connectivity/Up gradation/ Maintenance ✓		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No ✓
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓ S/SRI/U
c)	Condition of railings/slab/approach for Bridges	✓ S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	(S)
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	


 16/12/2020


 16/12/2020
 AE

(Signature)

NAME: PRADEEP KUMAR

DESIGNATION: - J-E