

FIELD INSPECTION REPORT

Date of Inspection : 16/12/2020		District: Purnea
Division : Baisi		Length (km): 1.410 KM
Name of the Road: AarSanda to Bangaon (VR49)		
Scheme/Programme: MAINTENANCE		(PMGSY)
Package No.:		Road Id No.:
Status of the Project:		Ongoing/Completed/Under Maintenance
Work is a case of:		New Connectivity/Up gradation/ Maintenance
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	-No-

Overall Rating :

Satisfactory (S)	-SRI-
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

* BT Surface in some portion eroded from flood; extra

harmful
(Signature) 16/12/2020

NAME: GAURAV KUMAR

DESIGNATION: ASSISTANT ENGINEER