


FIELD INSPECTION REPORT

Date of Inspection :		District : Bhagalpur	
Division : Bhagalpur		Length (Km) : 0.726	
Name of the Road : PMWSY road Hemra Shiv Mandir to Barua River			
Scheme / Programme : 1 MMWSY (SC)			
Package No. :		Road Id No. : 20703201336	
Status of the Project : Ongoing / Completed / Under Maintenance			
Work is a case of : New Connectivity / Up gradation / Maintenance			
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S / U	S
b)	Condition of Surfacing	S / U	S
c)	Riding Quality	S / U	S
d)	Road Camber	S / U	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes / No	—
f)	Contraction Joints provided or not (CC Pavement)	Yes / No	—
g)	Compaction of flank/slope & raincuts if any	Yes / No	yes
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S / SRI / U	—
b)	Condition of Abutment & Wing Walls, Slab in RCC culverts	S / SRI / U	—
c)	Condition of railings/slab/approach for Bridges	S / SRI / U	—
3.	Road Furniture		
a)	Whether sign boards / informatory / cautionary Board / Km & 200m stones / Pavement road markings are provided and maintained.	Yes / No	no
4.	Compliance History		
a)	Status of ATR's & any others		
Overall Rating :			
	Satisfactory (S)	—	
	Satisfactory but requires Improvement (SRI)	SRI	
	Unsatisfactory (U)	—	

Note : ① Grass cutting ② E/W in flank ~~to be~~ required.
 ③ No Main Board & Maintenance Board. ④ 200m post to be fixed. ⑤ Edge damaged.

NAME: Indya Mandal Mahata
 DESIGNATION: E.E

Signature: 
 16/12/2020