

FIELD INSPECTION REPORT

Date of Inspection : 16.12.2020 .		District : Bhagalpur	
Division : Bhagalpur		Length (Km) : 0.710 Km	
Name of the Road : Baijan Simaria road to Haridas 1019			
Scheme / Programme :		MMHSY (Se)	
Package No. :		Road Id No. : 20703201344	
Status of the Project : <input checked="" type="checkbox"/> Ongoing / <input type="checkbox"/> Completed / <input type="checkbox"/> Under Maintenance			
Work is a case of : <input checked="" type="checkbox"/> New Connectivity / <input type="checkbox"/> Up gradation / <input type="checkbox"/> Maintenance			
SL. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S / U	S
b)	Condition of Surfacing	S / U	S
c)	Riding Quality	S / U	S
d)	Road Camber	S / U	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes / No	Yes
f)	Contraction Joints provided or not (CC Pavement)	Yes / No	Yes
g)	Cmpaction of flank/slope & raincuts if any	Yes / No	No
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S / SRI / U	S
b)	Condition of Abutment & Wing Walls, Slab in RCC culverts	S / SRI / U	S
c)	Condition of railings/slab/approach for Bridges	S / SRI / U	S
3.	Road Furniture		
a)	Whether sign boards / informatory / cautionary Board / Km & 200m stones / Pavement road markings are provided and maintained.	Yes / No	No
4.	Compliance History		
a)	Status of ATR's & any others	No	
Overall Rating :			
	Satisfactory (S)	—	
	Satisfactory but requires Improvement (SRI)	SRI	
	Unsatisfactory (U)	—	

Note : Sign board, maintenance board, Km Stone & 200m Stone are not painted properly. Planes are not 'maintained'.

NAME : Radho Raman Singh
DESIGNATION : Assistant Engineer


16/12/20
Signature RBZ