

FIELD INSPECTION REPORT

Date of Inspection :	14/12/20	District:	PATNA
Division :	BARH	Length (km):	0.300
Name of the Road:	Masathu to Shekhar Road to Chaudhriyambhak.		
Scheme Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing Completed Under Maintenance		
Work is a case of:	New Connectivity Up gradation Maintenance CNTSNY		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓
b)	Condition of Surfacing	✓
c)	Riding Quality	✓
d)	Road Camber	✓
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	Yes/No ✓
g)	Compaction of flank slope & raincuts if any	Yes/No ✓
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	SRI ✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	SRI ✓
c)	Condition of railings/slab/approach for Bridges	SRI ✓
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board km & 200m stones Pavement road markings are provided and maintained	Yes/No ✓
4.	Compliance History	
a)	Status of ATR's & any others	No ATR

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	—

Signature
16/12/20
(Signature)

NAME: **BSNOD KUMAR**
JUNIOR ENGINEER