

FIELD INSPECTION REPORT

Date of Inspection:	17/12/18	District:	Vengaloor
Division:	2/2/2018	Length (km):	3.170
Name of the Road:	Bathu Nery Road to Vengaloor		
Scheme/Programme:	MAINTENANCE		
Package No.:	Road Id No.:		
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a cum of:	New Connectivity/Upgradation/Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	✓ SU	
b)	Condition of surfacing	SU	
c)	Riding Quality	SU ✓	
d)	Road Camber	✓ SU	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	
g)	Compaction of finish/slope & rainwater if any	Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	SSREU	
b)	Condition of Abutment & Wing walls Slab in RCC culverts	SSREU	
c)	Condition of roadways/slab approach for bridges	SSREU	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board km & 200m across Pavement road markings are provided and maintained	Yes/No ✓	
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating

Satisfactory (S)

Satisfactory but requires improvement (SI)

Unsatisfactory (U)

Surface Eroded & damaged

(Signature)

NAME:

KAMESH SINGH

DESIGNATION:

CE