

FIELD INSPECTION REPORT

Date of Inspection : 17/12/2020		District: Samastipur
Division : Paton		Length (km): 2.2 km
Name of the Road: Paton Madudabud PWD Road Thakur Chowk to Danduma Road		
Scheme/Programme: MAINTENANCE		New Mark
Package No.:		Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance		on going
Work is a case of:		New Connectivity/Up gradation/ Maintenance ✓

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	— S/U
b)	Condition of Surfacing	— S/U
c)	Riding Quality	— S/U
d)	Road Camber	— S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	— Yes/No
f)	Contraction Joints provided or not (CC Pavement)	— Yes/No
g)	Compaction of flank/slope & raincuts if any	— Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	— S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	— S/SRI/U
c)	Condition of railings/slab/approach for Bridges	— S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	only 24 form-board Yes/No board created
4.	Compliance History	
a)	Status of ATR's & any others	No

Overall Rating :

Satisfactory (S)	X
Satisfactory but requires Improvement (SRI)	X
Unsatisfactory (U)	U

The date of completion expired on 24/9/2020.
 But surface course was not started
 and work was not in progress.
 (Signature) 17/12/2020

NAME: SAMIR KUMAR
 DESIGNATION: E.E