

FIELD INSPECTION REPORT

Date of Inspection :	17/12/2020	District:	Samastipur
Division :	Patori	Length (km):	3.7
Name of the Road:	Bhuvapur Rajajan to Ramzama Biku Road		
Scheme/Programme:	MAINTENANCE	New Maintenance	
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance <u>on going</u>		
Work is a case of:	New Connectivity/Up gradation/ Maintenance <input checked="" type="checkbox"/>		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	- S/U
b)	Condition of Surfacing	- S/U
c)	Riding Quality	- S/U
d)	Road Camber	- S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	- Yes/No
f)	Contraction Joints provided or not (CC Pavement)	- Yes/No
g)	Compaction of flank/slope & raincuts if any	- Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	-S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	-S/SRI/U
c)	Condition of railings/slab/approach for Bridges	-S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	only Informatory Yes/No board provided.
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	X
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	U

Pot-Patch Repair work done. The work was not in progress.

Samir Kumar
(Signature) 17/12/20

NAME: SAMIR KUMAR

DESIGNATION: E.E