

9

FIELD INSPECTION REPORT


Date of Inspection : 17/12/20		District: Sahar
Division : Simri Bakhliyanpur		Length (km): 8.10 km
Name of the Road: Atalcha - to Maurya via Jhiksyaghat		
Scheme/Programme: MAINTENANCE		
Package No.:		Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U ✓
b)	Condition of Surfacing	S/U ✓
c)	Riding Quality	S/U ✓
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓
4.	Compliance History	
a)	Status of ATR's & any others	

N.A.
old culverts
Not painted.

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	U


 17/12/20
 (Signature)

NAME: ASHOK KUMAR

DESIGNATION: Executive Engineer.