

FIELD INSPECTION REPORT

| Date of Inspection : | 17/12/2020 | District: | Nalanda |
|------------------------|---|--------------|---------|
| Division : | Maharajpur | Length (km): | 0.475 |
| Name of the Road: | Nagarkausa Gitanidhok post ke niket village | | |
| Scheme/Programme: | MAINTENANCE | | |
| Package No.: | | Road Id No.: | |
| Status of the Project: | Ongoing/Completed/Under Maintenance | | |
| Work is a case of: | New Connectivity/Up gradation/ Maintenance | | |
| Sl. No. | Parameters to be checked | | Remarks |
| 1. | Pavement | | |
| a) | Road Junction condition | U U | S/U |
| b) | Condition of Surfacing | U U | S/U |
| c) | Riding Quality | U | S/U |
| d) | Road Camber | U | S/U |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. NO | | Yes/No |
| f) | Contraction Joints provided or not (CC Pavement) NO | | Yes/No |
| g) | Compaction of flank/slope & raincuts if any NO | | Yes/No |
| 2. | Cross Drainage | | |
| a) | Condition of head walls in Hume pipe culverts including its painting | N/A | S/SRI/U |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts | N/A | S/SRI/U |
| c) | Condition of railings/slab/approach for Bridges | N/A | S/SRI/U |
| 3. | Road Furniture | | |
| a) | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained NO | | Yes/No |
| 4. | Compliance History | | |
| a) | Status of ATR's & any others | | |

Overall Rating :

| | |
|---|---|
| Satisfactory (S) | X |
| Satisfactory but requires Improvement (SRI) | X |
| Unsatisfactory (U) | ✓ |

RA
17/12/2020
(Signature)

NAME: RAVI KUMAR

DESIGNATION: Sr. Engineer

Scanned with CamScanner

Scanned by CamScanner