

FIELD INSPECTION REPORT

Date of Inspection : 17-12-20	District: Mandhata
Division : Mandhata	Length (km): 1.813 km
Name of the Road: Surti Mandhata to Surti Water Treatment Plant	
Scheme/Programme: MAINTENANCE	
Package No.:	Road Id No.:
Status of the Project:	Ongoing/Completed/Under Maintenance
Work is a case of:	New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U ✓
b)	Condition of Surfacing	S/U ✓
c)	Riding Quality	S/U ✓
d)	Road Camber	S/U ✓
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	Yes/No ✓
g)	Compaction of flank/slope & raincuts if any	Yes/No ✓
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U ✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U ✓
c)	Condition of railings/slab/approach for Bridges	S/SRI/U ✓
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓
4.	Compliance History	
a)	Status of ATR's & any others	NO -

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	3
Unsatisfactory (U)	Unsatisfactory

Qing
17/12/20
(Signature)

NAME: Vijay Kumar Dasgupta
DESIGNATION: Assistant Engineer