

FIELD INSPECTION REPORT

Date of Inspection : 17/12/20	District: Malanda
Division : Bihar Sharf	Length (km): 1.050 km
Name of the Road: Vanda chumuchak chendakura more to ova village	
Scheme/Programme:	MAINTENANCE MABARD (Rajya Yojana)
Package No.:	Road Id No.:
Status of the Project:	Ongoing/Completed/Under Maintenance
Work is a case of:	New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U U
b)	Condition of Surfacing	S/U U
c)	Riding Quality	S/U S
d)	Road Camber	S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No Yes
g)	Compaction of flank/slope & raincuts if any	Yes/No No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U H/A
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U S
c)	Condition of railings/slab/approach for Bridges	S/SRI/U S
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No No
4.	Compliance History	
a)	Status of ATR's & any others	Nil

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	

Ry
17/12/20
(Signature)

NAME: Ram Akshel Pat Girma yadav

DESIGNATION: Assistant Engineer

Scanned with CamScanner

Scanned with CamScanner