

FIELD INSPECTION REPORT

Date of Inspection :	17/12/2020	District:	Mawada
Division :	Mawada	Length (km):	3.871 km
Name of the Road:	Machwa to Durni		
Scheme/Programme:	MAINTENANCE	PHGSY	
Package No.:	BR-25R-127	Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance ☒		
Work is a case of:	New Connectivity/Up gradation/ Maintenance ☒		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No N.A
f)	Contraction Joints provided or not (CC Pavement)	Yes/No N.A
g)	Compaction of flank/slope & raincuts if any	✓Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U N.A
c)	Condition of railings/slab/approach for Bridges	S/SRI/U N.A
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	N.A

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	—

NAME:

DESIGNATION:

P. N. D. N.
17/12/2020
AC-2 Mawada
(Signature)