

FIELD INSPECTION REPORT

Date of Inspection : 18.12.2020		District: MALANDA
Division : Rajgiri		Length (km): 4.250 km
Name of the Road: Nn-3 L (Pawapuri) Daryathur Se. Gidlih Tal.		
Scheme/Programme: MAINTENANCE		MR-3054
Package No.:		Road Id No.:
Status of the Project:		Ongoing/Completed/Under Maintenance <input checked="" type="checkbox"/>
Work is a case of:		New Connectivity/Up gradation/ Maintenance <input checked="" type="checkbox"/>
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U S
b)	Condition of Surfacing	S/U U
c)	Riding Quality	S/U S
d)	Road Camber	S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No NA
f)	Contraction Joints provided or not (CC Pavement)	Yes/No NA
g)	Compaction of flank/slope & raincuts if any	Yes/No/NA
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U NA
c)	Condition of railings/slab/approach for Bridges	S/SRI/U NA
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No NA
4.	Compliance History	
a)	Status of ATR's & any others	-

Overall Rating :

Satisfactory (S)	-
Satisfactory but requires Improvement (SRI)	-
Unsatisfactory (U)	U

(Signature) 18.12.2020

NAME: Rana Barun Kr. Singh

DESIGNATION: Executive Engineer

Scanned with CamScanner