


# FIELD INSPECTION REPORT

|                                                               |                          |
|---------------------------------------------------------------|--------------------------|
| Date of Inspection : 18-12-2020                               | District: Kullu          |
| Division : Kullu-2                                            | Length (km): 2-273       |
| Name of the Road: W34 Toz to Phantela                         |                          |
| Scheme/Programme: MAINTENANCE                                 |                          |
| Package No.: BR-18A-114                                       | Road Id No.: 21205902021 |
| Status of the Project: Ongoing/Completed/Under Maintenance    |                          |
| Work is a case of: New Connectivity/Up gradation/ Maintenance |                          |

| Sl. No. | Parameters to be checked                                                                                             | Remarks       |
|---------|----------------------------------------------------------------------------------------------------------------------|---------------|
| 1.      | <b>Pavement</b>                                                                                                      |               |
| a)      | Road Junction condition                                                                                              | S/U — S       |
| b)      | Condition of Surfacing                                                                                               | S/U — S       |
| c)      | Riding Quality                                                                                                       | S/U — S       |
| d)      | Road Camber                                                                                                          | S/U — S       |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No ✓      |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No ✓      |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | Yes/No ✓      |
| 2.      | <b>Cross Drainage</b>                                                                                                |               |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U — SR1 |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U — S   |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U — SR1 |
| 3.      | <b>Road Furniture</b>                                                                                                |               |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No ✓      |
| 4.      | <b>Compliance History</b>                                                                                            |               |
| a)      | Status of ATR's & any others                                                                                         | No            |

Overall Rating :

|                                             |     |
|---------------------------------------------|-----|
| Satisfactory (S)                            | —   |
| Satisfactory but requires Improvement (SRI) | SR1 |
| Unsatisfactory (U)                          | —   |

  
 (Signature) 18/12/2020

NAME: