FIELD INSPECTION REPORT

_	Date of Inspection: 19-12-2020 District: Chappa (Sasan)				
	Division: Character Length (km): 4.39			2	
Name of the Road: 14-85 Railway Dhila to Laximpin -					
Scheme/Programme: MAINTENANCE MINGSY (WB)					
Package No.: Road Id No.:					
Status of the Project:		Ongoing/Completed/Under Maintenance			
Production of	Work is a case of: New Connectivity/Up gradation/ Maintenance				
SI. No.	Parameters to be checked Remarks				
1.	Pavement				
a)	Road Junction condition			√S/U	
b)	Condition of Surfacing			√\$/U	
c)	Riding Quality			√s/U	
d)	Road Camber			√S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.			Yes/No ~	
f)	Contraction Joints provided or not (CC Pavement)			Yes/No	
g)	Compaction of flank/slope & raincuts if any			Yes/No .	
2.5	Cross Drainage				
a)	Condition of head walls in Hume pipe culverts including its painting			S/SRI/U	
p) .	Condition of Abutment & Wing walls, Slab in RCC culverts			S/SRI/U	
c)	Condition of railings/slab/approach for Bridges			S/SRI/U	
3.	Road Furniture				
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained Yes/No				
4	Compliance Hi	slory (Table)	全国的 是 2006年		
a)	Status of ATR's	& any others			

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

19-12-20W

(Signature)

NAME:

DESIGNATION: