

(2)

FIELD INSPECTION REPORT

Date of Inspection :	19/12/20	District:	Rhagoria
Division :	Gogri	Length (km):	6.20 km.
Name of the Road:	Dumri Bridge to Halka Basa.		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S/U	
b)	Condition of Surfacing	S/U	
c)	Riding Quality	S/U	
d)	Road Camber	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	} N.A.
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	
g)	Compaction of flank/slope & raincuts if any	Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	} N.A.
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	
c)	Condition of railings/slab/approach for Bridges	S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others	No.	

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

NAME: ASHOK KUMAR

DESIGNATION: Executive Engineer

Ashu
19/12/20
(Signature)