

FIELD INSPECTION REPORT

Date of Inspection : 19/12/2020	District: Avesangabad
Division : Daudnager	Length (km): 11.20 km 0 to 5 km
Name of the Road: Dikun to kudus	transferred to RCD
Scheme/Programme: MAINTENANCE	Avesangabad
Package No.:	Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance	
Work is a case of: New Connectivity/Up gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U ✓
b)	Condition of Surfacing	S/U ✓
c)	Riding Quality	S/U ✓
d)	Road Camber	S/U ✓
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U ✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U NA
c)	Condition of railings/slab/approach for Bridges	S/SRI/U NA
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	✓
Unsatisfactory (U)	U

NAME:

19/12/20
(Signature)
E-E
R. Lab
Gulzarbag
Patna