

FIELD INSPECTION REPORT

7

Date of Inspection : 18/12/20 District: Muratturpur

Division : Muratturpur Length (km): 1.63 km

Name of the Road: Barnewa Bendah pore road to Anaila Bayar bed.

Scheme/Programme: MAINTENANCE NNGPY

Package No.:

Status of the Project: Ongoing/Completed/Under Maintenance

Work is a case of: New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	Yes/No ✓
g)	Compaction of flank/slope & raincuts if any	Yes/No ✓
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓S/SRI/U
c)	Condition of railings/slab/approach for Bridges	✓S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	NO

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

S

822
8/12/20
(Signature)

NAME:

DESIGNATION: