

FIELD INSPECTION REPORT

Date of Inspection :	19/12/2020	District:	Suryapet
Division :	Taluk: Tenali	Length (km):	
Name of the Road:	Upgradation of road from PWD Mangam Ghat to Ichikur		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	21005001009
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & resects if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	N.A

Informatory board logo is not as per drawing. The work has not been started. The road is in bad condition.

Wan
(Signature) 19/12/2020

NAME:

SANJEEV KUMAR
EXECUTIVE ENGINEER
CE-3 (H), PWD, Patna