

FIELD INSPECTION REPORT

Date of Inspection : 18.12.2020 District: KATMUR
Division : BHABHUA Length (km): 1.4
Name of the Road: BHABHUA DARAUU ROAD TO CHANDU RUIEYA (VIA AKARI)
Scheme Programme: MAINTENANCE
Package No.: Road Id No.: 10301501003
Status of the Project: Ongoing Completed Under Maintenance
Work is a case of: New Connectivity/Up gradation Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓ S
b)	Condition of Surfacing	✓ S
c)	Riding Quality	✓ S
d)	Road Camber	✓ S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes No
f)	Contraction Joints provided or not (CC Pavement)	Yes No
g)	Compaction of flank/slope & raincuts if any	Yes No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI
c)	Condition of railings/slab approach for Bridges	S/SRI
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones Pavement road markings are provided and maintained	Yes No ✓
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI) ✓

Unsatisfactory (U)

Sign board required repainting

3/12/2020
(Signature) 8-12-20

NAME: Er. Arunkumar Machto