

# FIELD INSPECTION REPORT

Date of Inspection :	17-12-2020	District:	Nalanda
Division :	RWD Haryant	Length (km):	1.380 K.M
Name of the Road:	Hilsa Noorbanai Road to Mukundpur Bigha.		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	<b>Pavement</b>		
a)	Road Junction condition	S/U	S
b)	Condition of Surfacing	S/U	U
c)	Riding Quality	S/U	U
d)	Road Camber	S/U	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	N/A
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	N/A
g)	Compaction of flank/slope & raincuts if any	Yes/No	yes
2.	<b>Cross Drainage</b>		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	S
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	N/A
c)	Condition of railings/slab/approach for Bridges	S/SRI/U	N/A
3.	<b>Road Furniture</b>		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No	NO
4.	<b>Compliance History</b>		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	U

(Signature) 17/12/2020

NAME:

DESIGNATION:

Scanned with CamScanner

Scanned with CamScanner