

FIELD INSPECTION REPORT

Date of Inspection : 16.12.2020	District: Samastipur
Division : RWD Daulsary Samr.	Length (km): 1.210 km
Name of the Road: Chandauli Chowk to west end 705 to Housuchy Sat (dalt/tele.)	
Scheme/Programme:	MAINTENANCE
Package No.:	MMBIS SC Road Id No.:
Status of the Project:	Ongoing/Completed/Under Maintenance ✓
Work is a case of:	New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U SPS
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	SPS
Unsatisfactory (U)	

NAME:

DESIGNATION:

(Signature)

16.12.2020