

FIELD INSPECTION REPORT

| | | | |
|------------------------|--|--------------|----------|
| Date of Inspection : | 17-12-2020 | District: | Nalanda |
| Division : | R&D Department | Length (km): | 0.760 km |
| Name of the Road: | Kandi Tharhasi Btth to Noriya Bgha. | | |
| Scheme/Programme: | MAINTENANCE | | |
| Package No.: | | Road Id No.: | |
| Status of the Project: | Ongoing/Completed/Under Maintenance | | |
| Work is a case of: | New Connectivity/Up gradation/ Maintenance | | |

| Sl. No. | Parameters to be checked | Remarks |
|---------|--|-------------|
| 1. | Pavement | |
| a) | Road Junction condition | S/U S |
| b) | Condition of Surfacing | S/U S |
| c) | Riding Quality | S/U S |
| d) | Road Camber | S/U S |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. | Yes/No Yes |
| f) | Contraction Joints provided or not (CC Pavement) | Yes/No Yes |
| g) | Compaction of flank/slope & raincuts if any | Yes/No Yes |
| 2. | Cross Drainage | |
| a) | Condition of head walls in Hume pipe culverts including its painting | S/SRI/U S |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts | S/SRI/U N/A |
| c) | Condition of railings/slab/approach for Bridges | S/SRI/U N/A |
| 3. | Road Furniture | |
| a) | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No Yes |
| 4. | Compliance History | |
| a) | Status of ATR's & any others | N/D |

Overall Rating :

| | |
|---|---|
| Satisfactory (S) | S |
| Satisfactory but requires Improvement (SRI) | |
| Unsatisfactory (U) | |

(Signature) *Casey*
17/12/2020

NAME:

DESIGNATION:

Scanned with CamScanner

Scanned with CamScanner