

# FIELD INSPECTION REPORT

Date of Inspection: 18.12.2020		District: Samastipur
Division: RWD Dalsinghsarai		Length(km): 1.358 Km
Name of Road : 1054 to Brahamn Jola		
Scheme / Programme: MAINTENANCE		
Package No: GTNSY	Road Id No:	
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of:		New Connectivity/ Up gradation/ Maintenance

Sl. No	Parameters to be Checked	Remarks
1	<b>Pavement</b>	
a)	Road Junction Condition	S
b)	Condition of Surfacing	S
c)	Riding Quality	S
d)	Road Camber	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	S
f)	Constraction Joint provided or not(CC Pavement)	Not S
g)	Compaction of flank/slope & raincuts if any	SPE
2	<b>Cross Drainage</b>	
a)	Condition of head walls in Hume pipe culverts including its painting	M.A
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	
c)	Condition of railings/slab/approach for Bridge	
3	<b>Road Furniture</b>	
a)	Whether sign boards/information/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	SPE
4	<b>Compliance History</b>	
a)	Status of ATR's & any others	N

Overall Rating :

Satisfactory(S)	
Satisfactory but requires Improvement(SRI)	SPE
Unsatisfactory(U)	

NAME:

Anil Prasad

18.12.2020  
 (Signature)