

FIELD INSPECTION FORM

Date of Inspection:	20/11/2020	District: Kurnool
Division:	MADHUBALA	Length (km): 8.192
Name of the Road:	Chandrapur to Bellary Road	Scheme/Programme: MAINTENANCE
Package No.:	Road Id No.: D1004308072	


Status of the Project:	Ongoing/Completed/Under Maintenance
Work in case of:	New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	B/D
a)	Road Junction condition	B/D
b)	Condition of Surfacing	B/D
c)	Riding Quality	S/U
d)	Road Camber	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No N/T
f)	Contraction Joints provided or not (CC Pavement)	Yes/No N/T
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	U

The work has not been started. The road is in very bad condition.


20/11/2020
(Signature)

NAME: SANJEEV KUMAR
DESIGNATION: EXECUTIVE ENGINEER
CE-3 AYR, RRD, Patna