

# FIELD INSPECTION REPORT


|                                             |                                            |
|---------------------------------------------|--------------------------------------------|
| Date of Inspection : 21.12.2020             | District: Gopalganj                        |
| Division : Gopalganj - I                    | Length (km): 6.60 km                       |
| Name of the Road: Jharkhua to Ramchandrapur |                                            |
| Scheme/Programme:                           | MAINTENANCE                                |
| Package No.:                                | Road Id No.:                               |
| Status of the Project:                      | Ongoing/Completed/Under Maintenance        |
| Work is a case of:                          | New Connectivity/Up gradation/ Maintenance |

| Sl. No. | Parameters to be checked                                                                                             | Remarks |
|---------|----------------------------------------------------------------------------------------------------------------------|---------|
| 1.      | <b>Pavement</b>                                                                                                      |         |
| a)      | Road Junction condition                                                                                              | S/U     |
| b)      | Condition of Surfacing                                                                                               | S/U     |
| c)      | Riding Quality                                                                                                       | S/U     |
| d)      | Road Camber                                                                                                          | S/U     |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No  |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No  |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | Yes/No  |
| 2.      | <b>Cross Drainage</b>                                                                                                |         |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U |
| 3.      | <b>Road Furniture</b>                                                                                                |         |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No  |
| 4.      | <b>Compliance History</b>                                                                                            |         |
| a)      | Status of ATR's & any others                                                                                         |         |

Overall Rating :

|                                             |   |
|---------------------------------------------|---|
| Satisfactory (S)                            |   |
| Satisfactory but requires Improvement (SRI) |   |
| Unsatisfactory (U)                          | U |

Rakesh Ranjan Pandey  
Executive Engineer  
% CE-I.

  
21.12.2020  
(Signature)

NAME:

DESIGNATION: