

FIELD INSPECTION REPORT

Date of Inspection : 21.12.2020 District: W. Champaran
 Division: RWD, works Div. Bagaha Length (km): 12.25 Km.
 Name of the Road: Bhawal to Siswa
 Scheme/Programme: MAINTENANCE
 Package No.: RM/WE/BAG/199-0001 Road Id No.: 31809001008
 Status of the Project: Ongoing Completed Under Maintenance
 Work is a case of: New Connectivity Up gradation Maint. **new Maintenance**

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S
b)	Condition of Surfacing	S
c)	Riding Quality	S
d)	Road Camber	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank slope & cutouts if any	yes
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S SRI
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S S SRI
c)	Condition of railings slab approach for Bridges	S SRI
3.	Road Furniture	
a)	Whether sign boards, informatory, cautionary Board, km & 200m stones, Pavement road markings are provided and maintained	yes
4.	Compliance History	
a)	Status of ATR's & any others	

C.C. Pavement is not provided

Overall Rating :

Satisfactory (S) — S
 Satisfactory but requires Improvement (SRI)
 Unsatisfactory (U)

NAME:

Ratnesh Paswan

DESIGNATION:

Executive Engineer

21/12/2020
 (Signature)