

# FIELD INSPECTION REPORT

Date of Inspection : 21.12.2020		District: Nalanda	
Division : Biharsant		Length (km): 0.900 km	
Name of the Road: Sree Narayan Road to Khand more via Gola Singh			
Scheme/Programme: MAINTENANCE		MR-3054	
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance <input checked="" type="checkbox"/>	
Work is a case of:		New Connectivity/Up gradation/ Maintenance <input checked="" type="checkbox"/>	
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S/U S	
b)	Condition of Surfacing	S/U U	
c)	Riding Quality	S/U U	
d)	Road Camber	S/U S	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No NA	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No -	
g)	Compaction of flank/slope & raincuts if any	Yes/No Yes	
2.	Cross Drainage		
a)	Condition of head walls in-Hume pipe culverts including its painting	S/SRI/U SRI	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U NA	
c)	Condition of railings/slab/approach for Bridges	S/SRI/U NA	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No Yes	
4.	Compliance History		
a)	Status of ATR's & any others	-	

Overall Rating

Satisfactory (S)	-
Satisfactory but requires Improvement (SRI)	-
Unsatisfactory (U)	U

*(Signature)* 21.12.2020

NAME: Rana Bansi Kumar Singh  
DESIGNATION: Executive Engineer.