

कार्यालय
कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बिक्रमगंज (रोहतास)।

पत्रांक.....1704 भु बिक्रमगंज / दिनांक 22/12/2020

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बिक्रमगंज।

सेवा में,

नोडल पदाधिकारी, (MR-3054)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:— नई अनुरक्षण नीति 2018 (MR-3054) योजनान्तर्गत पथ में कराये गये कार्य के विरुद्ध आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि नई अनुरक्षण नीति 2018 (MR-3054) योजनान्तर्गत पथ में कराये गये कार्य के लिए संवेदक को भुगतान करने हेतु अध्याचना विहित प्रपत्र में भरकर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अनुलग्नक:—यथोक्त।

विश्वासभाजन,

Res 22/12/20

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बिक्रमगंज।

Requisition Format for Scheme Head- MR(3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)
Name of Works Division:- Bikramganj

Sl. No.	Package no.	Name of Road	Project ID as per MIS	Administrative Approval (AA); Letter no. & DT.	Administrative Approval			Agreement Amount (in Lakhs)			Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakhs)	Up-to - Date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length	Amount of (in Lakhs)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
1	MR-N 19-20 Bikramgani/06	Dumraon Distributory - Khashandh Khurd	10301002082	पू. ०३१०-४ (पू.)- 3054-04- 139/2019- 2065 DT.- 04.07.2019	1.670	64.927	38.147	16.11654	52/MBD/ 2019-20 28.01.20	29.09.2020	--	2263.7	25	5.01	0.00	0.00	38.147	BT Completed		
2	MR-N 19-20 Bikramgani/06	Gosuldh Canal Bridge - Ruttanpatti	10301002087	पू. ०३१०-४ (पू.)- 3054-04- 139/2019- 2065 DT.- 04.07.2019	2.61	102.417	61.219	24.29527	52/MBD/ 2019-20 28.01.20	29.09.2020	--	2364.07	25	5.01	0.00	0.00	61.219	BT Completed		
3	MR-N 19-20 Bikramgani/06	Surajpura to Agarar Kala via Dewana Rampur (Phase-II)	10301002309	पू. ०३१०-४ (पू.)- 3054-04- 139/2019- 2065 DT.- 04.07.2019	2.00	78.4819	44.0279	16.534	52/MBD/ 2019-20 28.01.20	29.09.2020	--	2551.7	25	5.01	0.00	0.00	44.0279	BT Completed		
4	MR-N 19-20 Bikramgani/06	Construction of Road from Suryapura - Bhaluni Road to Kharaj village	10301101054	पू. ०३१०-४ (पू.)- 3054-04- 139/2019- 2065 DT.- 04.07.2019	1.00	34.1284	18.985	8.793	52/MBD/ 2019-20 28.01.20	29.09.2020	--	2426.8	25	5.01	0.00	0.00	18.985	BT Completed		

1 Signed Hard Copy and Soft Copy (in excel) of Recorded IRI is enclosed.

2 UP- to date Physical Progress has been Uploaded in MIS.

Rd 22/12/20

Executive Engineer
RWD, Works Div. Bikramganj

Stereo Analyzer	
Name of Customer :	Amod Tiwari
Name of Work / Road :	Gosaidih Canal Bridge to Rata
Lab Job number :	91
Date :	18/12/2020
Section No. :	91
Test Date :	18/12/2020
Machine No. :	391
Start S No. :	5891
Start E No. :	5912
Weather :	Normal
Start Location :	25 2894.84 27
End Location :	25 29372.84 2
Road Name :	Gosaidih Canal Bridge to Rata
Road Type :	(R) RURAL ROAD
Side :	Surfapara
Interval :	
UV Range :	352 To 4000
Dist Range :	0 To 10000
Equation :	$Y = 0 \cdot X^2 + 1.136 \cdot X + 132.5$
Print Generate Report and Graph Redraw Graph Map View	
File : E:\Office Work\Rakesh\Requation Nov 2020\14_SSM2 and Amod Tiwari_18.12.2020\18121335-Graph.xls. Name of Customer : Amod Tiwari. Name of Work / Road : Gosaidih Canal Bridge to Ratanpatti. Lab Job number : 91	

US
Rakesh
24/12/20
J.E.

24/12/20
J.E.

Name of Rod : Gosaldih Canal Bridge to Ratanpatti

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI CATEGORY	mm/km	Latitude	ongitude	Event
18/12/20	9:30:0	91	0.1	210	24.3	2100	2518 G	2518 G	25.2894	84.27003	Normal
18/12/20	9:30:27	91	0.1	140	10.1	1400	1722 G	1722 G	25.28972	84.27088	Normal
18/12/20	9:31:3	91	0.1	130	20.2	1300	1609 G	1609 G	25.29026	84.27167	Curve
18/12/20	9:31:3	91	0.1	130	20.2	1300	1609 G	1609 G	25.29011	84.27258	Normal
18/12/20	9:31:3	91	0.1	200	20.2	2000	2404 G	2404 G	25.28991	84.27354	Normal
18/12/20	9:31:38	91	0.1	260	10.1	2600	3086 G	3086 G	25.29009	84.27433	Normal
18/12/20	9:32:0	91	0.1	230	20.2	2300	2745 G	2745 G	25.29097	84.27453	Normal
18/12/20	9:32:13	91	0.1	110	20.2	1100	1382 G	1382 G	25.29189	84.2747	Normal
18/12/20	9:32:13	91	0.1	260	20.2	2600	3086 G	3086 G	25.29273	84.27487	Normal
18/12/20	9:32:21	91	0.1	230	22.1	2300	2800 G	2800 G	25.29423	84.27521	Normal
18/12/20	9:32:49	91	0.1	140	20.2	1400	1722 G	1722 G	25.29366	84.27515	Normal
18/12/20	9:33:0	91	0.1	260	10.1	2600	3086 G	3086 G	25.29374	84.27606	Normal
18/12/20	9:33:24	91	0.1	240	10.1	2400	2858 G	2858 G	25.29339	84.27695	Normal
18/12/20	9:34:0	91	0.1	200	10.1	2000	2404 G	2404 G	25.29334	84.27793	Normal
18/12/20	9:34:16	91	0.1	200	15.3	1200	2300 G	2300 G	25.29414	84.28782	Normal
18/12/20	9:34:34	91	0.1	240	20.2	2400	2858 G	2858 G	25.29289	84.27875	Normal
18/12/20	9:34:34	91	0.1	260	20.2	2600	3086 G	3086 G	25.29353	84.27946	Normal
18/12/20	9:35:10	91	0.1	190	10.1	1900	2290 G	2290 G	25.29421	84.28007	Curve
18/12/20	9:35:22	91	0.1	190	12.3	2100	2200 G	2200 G	25.29511	84.28127	Normal
18/12/20	9:35:45	91	0.1	150	10.1	1500	1836 G	1836 G	25.2942	84.28101	Normal
18/12/20	9:36:20	91	0.1	120	10.1	1200	1495 G	1495 G	25.29402	84.28202	Normal
18/12/20	9:36:20	91	0.1	140	20.2	1400	1722 G	1722 G	25.29398	84.28296	Normal
18/12/20	9:37:0	91	0.1	260	20.2	2600	3086 G	3086 G	25.29389	84.28394	Normal
18/12/20	9:37:0	91	0.1	240	10.1	2400	2858 G	2858 G	25.29373	84.28495	Normal
18/12/20	9:37:19	91	0.1	2500	12.4	2500	2300 G	2300 G	25.29456	84.28415	Normal
18/12/20	9:37:31	91	0.1	200	30.3	2000	2404 G	2404 G	25.29372	84.28503	Normal
Total			2.5								

$$Y = 0 * X^2 + 1.136 * X + 132.5$$

$$X = 2000$$

$$Y = 2404$$

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

22/12/20
J.S.

22/12/20
J.S.