

FIELD INSPECTION REPORT

Date of Inspection :	18/12/20	District:	Nalanda
Division :	Raigir	Length (km):	1.905 Km.
Name of the Road:	Raigir Ishampur Path ke Surya mandir to Ratna mahadalit to 19 via gamar		
Scheme/Programme:	MAINTENANCE	NABARD	
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	✓/U
a)	Road Junction condition	✓/U
b)	Condition of Surfacing	✓/U
c)	Riding Quality	✓/U
d)	Road Camber	Yes/No ✓
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	Yes/No ✓
g)	Compaction of flank/slope & raincuts if any	
2.	Cross Drainage	✓/SRI/U
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U (N/A)
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U (N/A)
c)	Condition of railings/slab/approach for Bridges	
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board km & 200m stones Pavement road markings are provided and maintained	✓/Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Rampresh Kumar
NAME: JE Raigir

18/12/20
JE
(Signature)