

# FIELD INSPECTION REPORT

|                        |                                            |              |           |
|------------------------|--------------------------------------------|--------------|-----------|
| Date of Inspection :   | 19-12-20                                   | District:    | Bhagalpur |
| Division :             | Kahalgaoon                                 | Length (km): | 1.550 km  |
| Name of the Road:      | To 6 To Bhalu Sejam                        |              |           |
| Scheme/Programme:      | MAINTENANCE MNSY (Gen)                     |              |           |
| Package No.:           |                                            | Road Id No.: |           |
| Status of the Project: | Ongoing/Completed/Under Maintenance ✓      |              |           |
| Work is a case of:     | New Connectivity/Up gradation/ Maintenance |              |           |

| Sl. No. | Parameters to be checked                                                                                             | Remarks         |
|---------|----------------------------------------------------------------------------------------------------------------------|-----------------|
| 1.      | Pavement                                                                                                             |                 |
| a)      | Road Junction condition                                                                                              | ✓ S/U S         |
| b)      | Condition of Surfacing                                                                                               | ✓ S/U S         |
| c)      | Riding Quality                                                                                                       | ✓ S/U S         |
| d)      | Road Camber                                                                                                          | ✓ S/U S         |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | ✓ Yes/No Yes    |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | ✓ Yes/No Yes    |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | ✓ Yes/No Yes    |
| 2.      | Cross Drainage                                                                                                       |                 |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | ✓ S/SRI/U Yes S |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U N/A     |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U N/A     |
| 3.      | Road Furniture                                                                                                       |                 |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No Yes      |
| 4.      | Compliance History                                                                                                   |                 |
| a)      | Status of ATR's & any others                                                                                         | No              |

Overall Rating :

|                                             |   |
|---------------------------------------------|---|
| Satisfactory (S)                            | S |
| Satisfactory but requires Improvement (SRI) | - |
| Unsatisfactory (U)                          | - |

NAME:

19/12/20  
J.E

(Signature)