

FIELD INSPECTION REPORT

Date of Inspection : 17.12.2020		District:
Division : Bikaner		Length (km): 7.950 km
Name of the Road: Camera to Issug		
Scheme/Programme:		MAINTENANCE MR-3054
Package No.:		Road Id No.:
Status of the Project:		Ongoing/Completed/Under Maintenance ✓
Work is a case of:		New Connectivity/Up gradation/ Maintenance ✓
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U ✓
b)	Condition of Surfacing	S/U ✓
c)	Riding Quality	S/U ✓
d)	Road Camber	✓ S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓ No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No ✓ Yes
g)	Compaction of flank/slope & raincuts if any	Yes/No ✓ Yes No rain cut
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓ No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	0

[Signature]
17.12.2020
(Signature)

NAME: Rana Basu Kumar Singh
DESIGNATION: Executive Engineer

Scanned with CamScanner

Scanned with CamScanner