

FIELD INSPECTION REPORT

Date of Inspection :	22/12/2020	District:	Telangabad
Division :	Telangabad	Length (km):	3.00
Name of the Road:	Babbar to Corba		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked		Remarks
1.	Pavement		
a)	Road Junction condition		S/U
b)	Condition of Surfacing		S/U
c)	Riding Quality		S/U
d)	Road Camber		S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.		Yes/No
f)	Contraction Joints provided or not (CC Pavement)		Yes/No NA
g)	Compaction of flank/slope & raincuts if any		Yes/No
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting		S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts		S/SRI/NA
c)	Condition of railings/slab/approach for Bridges		S/SRI/NA
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & stones/Pavement road markings are provided and maintained	200m	Yes/No
4.	Compliance History		
a)	Status of ATR's & any others.		

Overall Rating :

Satisfactory (S)	/
Satisfactory but requires Improvement (SRI)	/
Unsatisfactory (U)	U


 22/12/20
 (Signature)
 E-E
 R. Lab
 R. Lab
 R. Lab