

## FIELD INSPECTION REPORT

| Date of Inspection:    | 22-12-2020                                                                                                           | District:    | Bhojpur     |
|------------------------|----------------------------------------------------------------------------------------------------------------------|--------------|-------------|
| Division:              | Jagdishpur                                                                                                           | Length (km): | 8.2         |
| Name of the Road:      | NH-30 Dulhingan to Ayer                                                                                              |              |             |
| Scheme/Programme:      | MAINTENANCE                                                                                                          | Road Id No.: | 10401700636 |
| Package No.:           |                                                                                                                      |              |             |
| Status of the Project: | Ongoing/Completed/Under Maintenance                                                                                  |              |             |
| Work is a case of:     | New Connectivity/Up gradation/ Maintenance                                                                           |              |             |
| Sl. No.                | Parameters to be checked                                                                                             | Remarks      |             |
| 1.                     | Pavement                                                                                                             | SU ✓         |             |
| a)                     | Road Junction condition                                                                                              | SU ✓         |             |
| b)                     | Condition of Surfacing                                                                                               | SU           |             |
| c)                     | Riding Quality                                                                                                       | SA ✓         |             |
| d)                     | Road Camber                                                                                                          | Yes/No ✓     |             |
| e)                     | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No ✓     |             |
| f)                     | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No ✓     |             |
| g)                     | Compaction of flank/slope & raincuts if any                                                                          | Yes/No ✓     |             |
| 2.                     | Cross Drainage                                                                                                       |              |             |
| a)                     | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U ✓    |             |
| b)                     | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U ✓    |             |
| c)                     | Condition of railings/slab approach for Bridges                                                                      | S/SRI/U ✓    |             |
| 3.                     | Road Furniture                                                                                                       |              |             |
| a)                     | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No ✓     |             |
| 4.                     | Compliance History                                                                                                   |              |             |
| a)                     | Status of ATR's & any others                                                                                         | NIL          |             |

Overall Rating

1

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

U

Remarks: exposed aggregates in CC pavement throughout its length. B.T. surface is satisfactory except a few patches & edge breakage. Deficiency in road furniture found.

NAME:

Rectification done or not: Not  
 Rectification started or not: Yes  
 Notice issued or not: No Yes

(Signature)

22/12/20

EE

(N.A. ISHRAAT)