

FIELD INSPECTION REPORT

Date of Inspection: 23.12.2020		District: Kishanganj
Division: Kishanganj-1		Length(km): 0.920 km
Name of the Road: PRIGSY to Basbari		
Scheme/Programme: GTSNY		
Package No.:		Road Id No.: 21205801882
Status of the Project:		Ongoing/Completed /Under Maintenance
Work is a case of:		New Connectivity/ Up gradation / Maintenance
S1. No	<u>Parameters to be checked</u>	Remarks
1.	Pavement	✓S/U
a)	Road Junction Condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No✓
f)	Contraction Joints Provided or not (CC Pavement)	✓Yes/No
g)	Compaction of flank / shop & raincuts if any	✓Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its Painting	✓S/SRI/U
b)	Condition of Abutment & Wing walls, slab in RCC culverts	✓S/SRI/U
c)	Condition of railings/Slab/approach for Bridges	✓S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	No

Overall Rating :

Satisfactory(S)	(S)
Satisfactory but requires Improvement (SRI)	
Unsatisfactory(U)	


(Signature)

NAME: Umesh Kumar Singh
J.E, RWD, Kishanganj