

FIELD INSPECTION REPORT

Date of Inspection : 25.12.2020	District: West Champaran
Division : R&D-Works Div- Begula	Length (km): 12.33 KM
Name of the Road: - Chaur Gola to Sugauli	
Scheme/Programme: MAINTENANCE	
Package No.: RM/NC/1A6/19-004	Road Id No.: 3180910200
Status of the Project: Ongoing/Completed/Under Maintenance	
Work is a case of: New Connectivity/Up gradation/ Maintenance - New maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S
b)	Condition of Surfacing	S
c)	Riding Quality	S
d)	Road Camber	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	—
f)	Contraction Joints provided or not (CC Pavement)	—
g)	Compaction of flank/slope & raincuts if any	yes
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	
c)	Condition of railings/slab/approach for Bridges	
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	yes
4.	Compliance History	
a)	Status of ATR's & any others — NO	

Overall Rating :

Satisfactory (S)	—	S
Satisfactory but requires Improvement (SRI)		
Unsatisfactory (U)		

NAME: Ratnesh Paswan
DESIGNATION: Executive Engineer

25/12/2020
(Signature)