

FIELD INSPECTION REPORT

Date of Inspection : 23-12-2020		District: West Champaran	
Division : R.W.D. - West Div. Begh		Length (km): ~ 3.90 km	
Name of the Road: PWD Road to P. C. Parpati			
Scheme/Programme: MAINTENANCE			
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance M/R-3054	
Work is a case of:		New Connectivity/Up gradation/ Maintenance	
Sl. No.	Parameters to be checked		Remarks
1.	Pavement		
a)	Road Junction condition	.	
b)	Condition of Surfacing	partially pot develop	U
c)	Riding Quality	in B.T. Portion	
d)	Road Camber		
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. p.c.c rough surface		NO
f)	Contraction Joints provided or not (CC Pavement)		
g)	Compaction of flank/slope & raincuts if any		
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting		
b)	Condition of Abutment & Wing walls. Slab in RCC culverts		
c)	Condition of railings/slab/approach for Bridges		
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained		SRI
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	U

Office issued

(Signature) 23-12-2020

NAME: Ratnesh Paswan

DESIGNATION: Executive Engineer