

FIELD INSPECTION REPORT

Date of Inspection : 19-12-2020		District: Buxar
Division : Dumaraon		Length (km): 0.900 km.
Name of the Road: NH 84 to Kuaan Tola		
Scheme/Programme: MAINTENANCE		MR 3054
Package No.:		Road Id No.:
Status of the Project:		Ongoing/Completed/Under Maintenance MR 3054 completed
Work is a case of:		New Connectivity/Up gradation/ Maintenance maintenance
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U NA.
c)	Condition of railings/slab/approach for Bridges	S/SRI/U NA.
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	NO

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

19-12-20
J.E.

(Signature)

NAME:

DESIGNATION: